

**Raritan Township
Residential
Foundation Location**

Applicant

Name: _____

Address: _____

Telephone Number: _____

Fax Number: _____

Site

Street Address _____

Block _____ Lot _____

Directions:

1. Complete this form.
2. Attach three (3) copies of foundation location survey with seal.
3. Submit to Zoning Office for approval.
4. In two to three business days, pick up zoning approval of foundation plan and submit a copy of the approval to the Construction Office.

Comments: _____

Approved _____ Denied _____

Zoning Official Date

for Stacey from Pete Ball

1. Inspections of one-and two-family dwellings for which construction must cease until the inspection is made shall be limited to the following:

i. The bottom of footing trenches before placement of footings, except that in the case of pile foundations, inspections shall be made in accordance with the requirements of the building subcode;

ii. Foundations and all walls up to grade level prior to covering or back filling:

(1) For new construction, a foundation location survey showing all building corners of the foundation shall be submitted to the construction official as soon as possible after the installation of the foundation wall. A land surveyor licensed in the State of New Jersey shall prepare the survey. The proposed foundation location as shown on the original plot plan shall also be shown on the foundation location survey.

(A) Exception: A foundation location survey shall not be required for additions, decks, swimming pools, sheds as described in N.J.A.C. 5:23-9.9 or similar structures.

(2) For new construction and additions, the foundation location survey for a building that is located in a flood plain shall include flood hazard certificates as required by section 1612.5 of the building subcode or section R301.2.4 of the one-and two-family dwelling subcode.

iii. Utility services, including septic;

iv. Mid-point inspections shall include the following:

(I) Building Subcode: All structural framing, connections, wall and roof sheathing, and insulation.

(A) The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system.

(B) For buildings containing roof or other truss systems, a truss system and permanent truss bracing inspection shall be performed prior to the installation of any interior roof truss covering material. Where the truss design utilizes the interior finish as bracing for the bottom cord, that portion of the bracing shall be part of the final inspection and shall be in addition to the components of the final inspection in (d) below.

(C) The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.

(D) The inspector shall use a Department approved checklist.

(2) Electrical Subcode: Rough wiring, panel and service installation.

(3) Plumbing Subcode: Rough piping.

2. Inspections for all subcodes of construction, other than one-and two-family dwellings, shall be limited to those required for one-and two-family dwellings and the following: fire suppression systems; heat producing devices; any special inspections required by any subcode of the regulations;

(i) The mid-point inspection shall include a review for compliance with N.J.A.C. 5:23-7, the Barrier Free Subcode, for buildings required by N.J.A.C. 5:23-7.1 to be accessible.

3. Any additional inspections, as permitted by this chapter and as may be required by the municipality, shall be of the type and nature that construction may continue without interruption;

4. Additional inspection schedule: Where buildings proposed for construction exceed two stories in height or by their nature pose complex or unusual inspection problems, the construction official or appropriate subcode official may specify additional inspections to the applicant in writing prior to the issuance of a permit and during construction in the case of unforeseeable circumstances.

(c) Notice for inspection:

1. The owner or other responsible person in charge of work shall notify the enforcing agency when the work is ready for any required inspection specified herein or required by the construction official or appropriate subcode official. This notice shall be given at least 24 hours prior to the time the inspection is desired. Inspections shall be performed within three business days of the time for which it was requested. The work shall not proceed in a manner which will preclude the inspection until it has been made.

(d) Final inspection: Upon completion of the building or structure, and before the issuance of a certificate of use and occupancy required herein, a final inspection shall be made, and any violations of the code shall be noted and the holder of the permit shall be notified of any discrepancies by the construction official. The final inspection shall include:

1. Building and Fire Subcode: Installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and any other required equipment.

2. Electrical Subcode: Wiring, devices and fixtures.

3. Plumbing Subcode: Piping, trim and fixtures.

4. Tests required by any provision of the adopted subcodes.

5. A review for compliance with N.J.A.C. 5:23-7, the Barrier Free Subcode, for all buildings required by N.J.A.C. 5:23-7.1 to be accessible.